PROPOSAL FOR GRANTING EXTENTION OF TIME OR IMPOSING FINE

1	Name of the work	Development of green space and parks to Vinfield Layout Main Road park ward no-05 Jakkur (Yelahanka Zone)	
2	Estimate amount of work & sanctioned No.	22936000.00 , CE/Lakes/TS-22/2017-18 Dt: 15.11.2017	
3	Amount put to tender	21421261.86	
4	Agreement No	DCF/LAKES/AG/70/2017-18, Dated :20.03.2018	
5	No. & date of work order issued	DCF/LAKES/WO/70/2017-18, Dated :20.03.2018	
6	Time limit originallly fixed for completion of the work	6 months till 19.09.2018	
7	Name of the Contractor	Sri. Mahesh K N	
8	Date of application of the contractor for granting the extension of time	04.05.2020	
9	Date of receipt of application in the Sub Division	04.05.2020	
10	Extension granted if any	yes till 31-10-2019	
11	Work carried out during the first period and Ist extension.	finishing works	
12	Work carried out by the contractor during the original period.	Boundary Fencing, Gazebo, Partly Walking Path improvements, kerb, cobble, Gates, Horticulture works, Electrical works, Fixing of Play and Gym Equipments, benches etc.	
13	Work carried out during the 2nd extension.	-	
14	Time now applied	From 01.11.2019 to 31.07.2020	
15	Date of recommending the time limit applied for	08.05.2020	
16	Whether the original application of the Contractor enclosed	yes	
17	Balance works remaining to be done	Fencing kerb, cobble, Benches finishing works, etc	
18	Probable time limit required for completion remaing works.	From 01.11.2019 to 31.07.2020	
19	Const of work charge establishment	Nil	
20	Weekly notice as per Rule2 of the contract has been issued.	-	
21	Remarks by the Asst. Executive Engineer (Lakes)	Recommended for time extension without penalty.	Signature : Asst Executive Engineer Lakes, BBMP
22	Daily rate & fine proposed	Extension time may be recommended without fine	
23	Executive Engineer (Lakes)	Recommended for time extension without penalty.	Signature : 08/5/2020 Executive Engineer Lakes, BBMP
24	Chief Engineer (Lakes)	Extension of Time Approved.	Signature : Chief Engineer Lakes BBMP

Scanned by CamScanner

AHED .K.N D.C.E.
Class I Civil Contractor

24, 2nd Cross, Hosahalli
Vijayanagar, Bangalore - 560 040.
Mobile : 98867 75766

Date :.....

Ref,

Date:04-05-2020

To,
Executive Engineer,
3rd Floor, Annex 3, N. R Square,
BBMP, Bangalore: 560072.

Dear Sir,

Sub: "Development of green space and parks to Vin Field Layout Main Road Park ward no-5 Jakkur (Yelahanka Zone)"

With reference to the above subject, I have been entrusted the work of "Development of green space and parks to Vin Field Layout Main Road Park ward no-5 Jakkur (Yelahanka Zone)" on 20-03-2018 and Time extension has been granted upto 31.10.2019. I have completed most of the work and the modified estimate, EIRL and Work slip have been submitted to DMA for approval. The approval for modification items is received on 30.04.2020. Now I have to complete the balance works. Due to Covid-19 it is difficult to obtain labors and materials. Hence I request you to grant the extension of time till 31.07.2020 to complete the balance works.

Thanking You,

Yours Faithfully

Scanned by CamScanner